

## LITCHFIELD WATER MAIN CONSTRUCTION TIMELINES

### PROJECT: LITCHFIELD - CORNING ROAD AREA WATER MAIN IMPROVEMENTS

Item	Task	Start	End	Estimated Duration
1	Mobilization	Monday, March 20, 2017	Friday, March 31, 2017	10 days
2	Reclaim pipe trench only - Brook & Arcadian	Friday, March 24, 2017	Monday, March 27, 2017	3 days
3	Start 8" main - Brook & Arcadian	Monday, March 27, 2017	Monday, April 17, 2017	15 days
4	Start services Brook, Arcadian, Corning	Wednesday, April 12, 2017	Friday, May 05, 2017	17 days
5	Reclaim trench only - Corning, Courtland, Winter	Friday, April 14, 2017	Friday, April 14, 2017	1 day
6	Start 8" main - Corning to end	Monday, April 17, 2017	Friday, April 21, 2017	5 days
7	8" main - Courtland & Winter	Monday, April 24, 2017	Friday, May 05, 2017	10 days
8	Start services Courtland, Winter	Monday, May 08, 2017	Friday, May 19, 2017	10
9	Full width reclaim, base pavement - Phase I - Corning & Woodland	Monday, May 08, 2017	Friday, May 12, 2017	5 days
10	Restoration	Monday, May 15, 2017	Friday, June 09, 2017	19 days
11	Full width reclaim, base pavement - Phase II - Forest, Brook, Arcadian, Winter, Courtland	Monday, May 22, 2017	Friday, June 02, 2017	10 days

### PROJECT: LITCHFIELD - ROBERTS ROAD AREA WATER MAIN IMPROVEMENTS

Item	Task	Start	End	Estimated Duration
1	Phase II - Layout, Cutting	Wednesday, March 08, 2017		
2	Robyn Avenue 8" pipe installation	Monday, March 27, 2017	Friday, March 31, 2017	5 days
3	Robyn Avenue Services	Friday, April 21, 2017	Monday, April 24, 2017	2 days
4	Oak Drive 8" pipe installation	Monday, April 03, 2017	Wednesday, April 12, 2017	8 days
5	Oak Drive Services	Tuesday, April 25, 2017	Thursday, April 27, 2017	3 days
6	Sybil Lane 8" pipe installation	Thursday, April 13, 2017	Thursday, April 20, 2017	6 days
7	Sybil Lane Services	Friday, April 28, 2017	Monday, May 01, 2017	2 days
8	Roberts Road 8" pipe installation	Monday, March 27, 2017	Wednesday, March 29, 2017	3 days
9	Roberts Road Services	Tuesday, May 02, 2017	Thursday, May 04, 2017	3 days
10	April Drive 8" pipe installation	Thursday, March 30, 2017	Friday, March 31, 2017	2 days
11	April Drive Services	Friday, May 05, 2017	Saturday, May 06, 2017	2 days
12	Mike Lane 8" pipe installation	Monday, April 03, 2017	Thursday, April 06, 2017	4 days
13	Mike Lane Services	Tuesday, May 09, 2017	Thursday, May 11, 2017	3 days
14	Ronisa Avenue 8" pipe installation	Friday, April 07, 2017	Thursday, April 13, 2017	5 days
15	Ronisa Avenue Services	Friday, May 12, 2017	Tuesday, May 16, 2017	3 days
16	Acorn Drive 8" pipe installation	Friday, April 14, 2017	Tuesday, April 18, 2017	3 days
17	Acorn Drive Services	Wednesday, May 17, 2017	Friday, May 19, 2017	3 days
18	Reclaim and Rough Grade	Monday, May 29, 2017	Friday, June 09, 2017	15 days
19	Fine Grade & Compaction	Friday, June 09, 2017	Thursday, June 22, 2017	15 days
20	Binder	Thursday, June 22, 2017	Wednesday, July 12, 2017	15 days

## LITCHFIELD ROAD IMPROVEMENTS

### ROBERTS ROAD AREA AND CORNING ROAD AREA

March 28, 2017

- SAU employee went to Corning Road Site (Brook, Forest, Arcadian, April, Winter, Corning, Courtland)
- Spoke to Pennichuck Site Manager:
  - Duration of digging and installing pipes: approximately 3 weeks
  - Location of pipes: 3 feet from pavement on one side of the road
  - Progress: 300 feet per day
  - Flaggers at ends of streets (verified by sight)
- Took pictures of trench at intersection of Brook Road and Forest Street
  - Should be done by morning of March 29, 2017
  - They will be working down Brook toward Corning/Courtland
  - Forest Street and Woodland Road have been completed
  - Flaggers at ends of streets (verified by sight)
- Went to Roberts Road area – April Drive and Chatfield
- Spoke to Pennichuck Site Manager:
  - Duration of digging and installing pipes: approximately 3 – 4 weeks
  - Location of pipes: 3 feet from pavement on one side of the road
  - Progress: 300 feet per day
  - Flaggers at ends of streets (verified by sight)
- Took pictures of trench at intersection of April and Chatfield
  - Will be done by morning of March 29, 2017
- Went to Robyn Avenue area – Mike Lane and Robyn
- Spoke with Pennichuck Site Manager:
  - Working down Robyn on intersections of Jeff, Mike, Ronisa, Oak, Sybil
  - Duration of digging and installing pipes: approximately 3 weeks
  - Location of pipes: 3 feet from pavement on one side of the road
  - Progress: approximately 300 feet per day
  - Flaggers at ends of streets (verified by sight)
- Took pictures of construction on Robyn Avenue from Jeff Lane to Oak Drive
- Next phase after pipe installation:
  - Service connections run to homes
  - Should be completed May 29, 2017
- State Department of Safety representative on site at Brooks/Forest
  - Ensured the construction crews are stopping the trucks/machines, laying down metal plates to traverse trenches, guiding buses through the construction
- Bus Routes were sent to Pennichuck
- Construction Schedules were sent to First Student.
- Response sent to parent to address concerns about road closures, buses and student safety.